

YES

PRE-INSTALLATION CHECKLIST (COOLROOMS) CHECKLIST IS A PRE-REQUISITE FOR ALL INSTALLATIONS

CUSTOMER DETAILS SITE INSPECTION DETAILS AFTER HOUR SERVICES Site name Required Installation date NB. Bromic's normal warranty service hours are during normal business hours. M-F 9:00-17:00. If you require after hours service this will need to be organised through the installer. Bromic will not pay the technician for after-hours NB. A minimum of 5 working days is required for all Address incl. cross street service, however, on presentation of the contractor invoice installations from payment. we may reimburse the normal hours contingent of the bill once confirmed it is warranty related. Do you require a site survey? YES □ NO Will you require after hours service? NB. Site inspection required for all split system installations. Contact name / number ☐ NO (charges may apply.) Are there any special requirements required **Additional Notes** to commence work onsite? ie. White/Green card, security clearance/inductions? **PRODUCT DETAILS** YES ☐ NO If yes, please list: Room size Refrigeration system General Slide-in Drop-in Split/Remote All boxes below must be marked YES or NO - relevant Model information must be provided for installation to proceed 1. Has a floor plan & details of the store layout been Power requirements (Single face) provided? ____ 15A 10A 25A (32) YES NO Must accompany this form MGM106 RCV102 MSP221N MSB135N RDV202 MGM110 MSP221T RCV201 2. Is there adequate flat & level floor space undercover for RDV102 MGM211 BSP221N MGM213 BSB225T relevant room size? MSP121T BGM218 RDV201 MGM315 BSB135T BSP135N BSP135T MSB225T MSB225N MGM320 Floors that are NOT level or solid may YES I NO BSB125T BGM220 impact adversely on the room operation RCV202 BGM320 3. Has the location of the door and refrigeration unit been MSP135T BGM330 determined? Ensure adequate clearance (Aircon units, walls, NB. Power circuit is the responsibility of the site & the correct pipes etc) circuit must be in place prior to install commencing. YES NO Mark on your diagram **ACCESSORIES/EXTRAS** 4. Is there adequate Ceiling Height? (Please indicate actual NB Charges apply. ☐ NO Ceiling Height Door hinge NB. Allow 2550mm for std Slide in unit & 3100mm for Drop in unit Left Right (Standard) 5. Is there adequate clearance for swing door to open? Shelving required NO 1100mm - opens to the right(standard) 7 YES ☐ NO 6. Is there adequate power? Refer to power requirement under product details Strip curtain NO Single Phase 240V – 10,15 or 25 (32) amp YES □ NO YES depending on unit size Internal Indicator light switch 7. Is there adequate ventilation? Condensing units GIVE OFF HEAT – sufficient YES ☐ NO YES NO ventilation must be present to keep room ambient below 32 °C at all times **DELIVERY DETAILS** 8. WINEBLOCK ONLY Has Water inlet been installed for connection? **AUTHORISATION** Deliveries are preferred the day before YES □ NO installation. (Do you have adequate 9. SPLIT/REMOTE SYSTEMS I accept that I have provided all the information contained All Split/Remote systems require drainage. Has draninage been storage to store overnight?). herewith and will not hold Bromic liable for information incorrectly provided. YES ☐ NO YES ☐ NO **Business hours** 10. Has a suitable location for the external condensing unit Signature: undercover been identified? Name in full: Closest unloading point (eg 50m) 11. Have all the relevant approvals been received? eg. Land Owner, Building Codes etc Today's date: Bromic is not responsible YES □ NO for any approvals Quotes (Office use only) Forklift onsite ☐ NO YES 12. Distance between evaporator and condensor Delivery cost: (on split systems) Stairs MTRS NO If yes, how many YES Are there any height/width Installation cost: Use a separate sheet or graph paper to indicate the position restrictions? (ie. Doorways, Hallways) of where your modular room/s is to be located in relation to your site layout. Also show where the door and refrigeration

Terms: "Ready for installation" assumes all services i.e. water, power, drainage and no impedances are present. This is a prerequisite of installation. *Should the installation of the equipment require additional lifting equipment, demolition equipment and/or the provision of services, an on-site appointment with the appropriate parties, is required followed by a formal quotation

unit are to be positioned